

UNITED STATES COPY
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instr. on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-070220

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ DRILLING	7. UNIT AGREEMENT NAME Big Eddy Unit FEDERAL
2. NAME OF OPERATOR PAN AMERICAN PETROLEUM CORPORATION	8. FARM OR LEASE NAME
3. ADDRESS OF OPERATOR Box 68. Hobbs, N. M. 88240	9. WELL NO. 10
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface	10. FIELD AND POOL, OR WILDCAT Big Eddy Strawn
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 19-20-31 NMPM	12. COUNTY OR PARISH EDDY
13. STATE NM	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3549' R.D. 13.

RECEIVED

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SEP 2 1966
SHUT-OFF ☐
FRACTURE TREAT ☐
ABANDON OR ACIDIZE ☐
ABANDON OFFICE ☐
(Other)PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

On 9-6-66, 8 5/8" OD 32" J-55 Casing was set at 3935' w/ DU Tool and Lynes Sucker set at 2624. Cemented 1st stage w/ 400 qt Incon neat. 2nd stage thru DU Tool w/ 650 qt Incon neat. Tool closed while cementing leaving approx. 500' cement in casing. Drilled and cleaned out cement to 2580. Top cement outside casing @ 1900' by temp. survey.

After WOC 18 hours tested casing, before drilling DU Tool and after drilling phase, w/ 2000 PSI for 30 minutes. Test O.K.

Reduced hole to 7 7/8" at 3935 and resumed drilling operations

RECEIVED
SEP 12 1966
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACTING DISTRICT ENGINEER

SEP 14 1966

*See Instructions on Reverse Side