

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPlicate
(Other instruction on reverse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

#LC-070220

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	RECEIVED
2. NAME OF OPERATOR Bass Enterprises Production Co. —	MAR 14 '90
3. ADDRESS OF OPERATOR P.O. Box 2760 Midland, Texas 79702	ARTESIA, OFFICE
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1956' ¹⁶ / ₂ FSL & 1972' FWL of unit letter K	
14. PERMIT NO. 30-015-10785	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3549' KDB

7. UNIT AGREEMENT NAME

Big Eddy Unit

8. FARM OR LEASE NAME

Big Eddy Unit

9. WELL NO.

10

10. FIELD AND POOL, OR WILDCAT

Big Eddy Strawn

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 19, T20S, R31E

12. COUNTY OR PARISH

Eddy County

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Temporarily Abandoned

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Set CIBP at 11,330'

Circulated hole with 260 bbls fresh water and packer fluid.

Test 5 1/2" casing as per BLM orders to 500 PSI for 15 min.

Mr. Dale Carpenter with BLM witnessed.

Casing tested ok, pulled out of hole with Baker packer and bridge plug setting head.

Pick up 1 joint 2 3/8" tubing and hung below donut in tubing head.

Secure well.

Well temporarily abandoned.

RECEIVED
MAR 6 11 05 AM '90
CARD AREA

APR 12

EXPIRING 3/1/91

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Div. Drlg. & Prod. Supt.

DATE 3/3/90

(This space for Federal or State office use)

APPROVED BY

Dir. Signed by: [Signature]

TITLE

DATE 3-9-90

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side