

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State ☒ Fee ☐
5. State Oil & Gas Lease No. E-10171
7. Unit Agreement Name North Huapache Unit
8. Farm or Lease Name No. Huapache Unit
9. Well No. 2
10. Field and Pool, or Wildcat Wildcat
12. County Bddy

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. Name of Operator Morgan Petroleum Corp.
3. Address of Operator P. O. Box 1737, Roswell, N. M.
4. Location of Well UNIT LETTER P, 660 FEET FROM THE South LINE AND 660 FEET FROM East LINE, SECTION 24, TOWNSHIP 22-S, RANGE 22-E, NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4262 GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐
PULL OR ALTER CASING ☐	OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐	ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud 11:30 P. M., 10/21/66 - Set 13 3/8" O.D. Conductor @ 208 Feet w/100 sx. cmt
10/26 & 10/27 - T.D. 1900 feet, ran 1900' 8 5/8" O.D. 24" casing, cmt w/600
sx. class C, 1/4 flocele, 12 1/2" Gilsonite per sx., 4 1/2" Ca Cl₂, plan 100 sx,
class C, 1/4 flocele per sx. Caught plug 500'. Plug stored 670' - could not
move with 2200psi, surface pressure. Ficed up 1" tubing and ran to 77',
cmt. with 3-50 sx. stages. Last 50 sx. stage required 1000 psi. to pump.
No observed fillup or fluid level. Casing cmt. fro surface w/ approx.
200 cu. ft., 3000 psi. ready mix concrete. Cmt. to surface. Job complete
12:20 P. M. 10/27/66.
10/28/66 - Drilled out cement, pressured casing to 1500 psi., no observed
drop in 30 min. Drilled plug 9:00 A. M. - Drlg. ahead.

RECEIVED

NOV 9 1966

O. C. C.
ALBUQUERQUE OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Nolan Brunson</u>	TITLE <u>Agent</u>	DATE <u>11/5/66</u>
APPROVED BY <u>[Signature]</u>	TITLE <u>INSPECTOR</u>	DATE <u>11/5/66</u>

CONDITIONS OF APPROVAL, IF ANY: