

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPL
(Other instructions
reverse side)

TE-
Ye

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-04825

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Yates Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Scanlon Strawn

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

32-20S-29E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

1. OIL ☐ GAS ☒ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

J.M. Huber Corporation

3. ADDRESS OF OPERATOR

1900 Wilco Building, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

660' FS&EL Section 32, T-20-S, R-29-E

14. PERMIT NO.

Blanket

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3247.6 GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

1. Moved in and rigged up on May 3, 1977 to plug and abandon well,
2. Pulled tubing and set CIBP @ 10,450' capped w/35' of cement with dump bailer,
3. Displaced casing with 9.5# per gallon mud laden fluid,
4. Shot 4½" casing at 3504'. Pulled and laid down 4½" casing,
5. Ran tubing and spotted 40 sack plug from 3550' to 3450',
6. Pulled tubing and spotted a 40 sack plug from 3150' to 3050'. POH,
7. Cut off well head and spotted surface plug - 10 sacks cement,
8. Installed dry hole marker and rigged down. Cleaned location and ripped pad. Job complete May 18, 1977.

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert G. Seitzler

TITLE District Prod. Mgr.

DATE 6-2-1977

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: