

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.

5. Indicate Type of Lease
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☐ GAS WELL ☐ OTHER S.W.D.

2. Name of Operator
UNICHEM INTERNATIONAL, INC.

3. Address of Operator
P O BOX 127 CARLSBAD, NM 88220

4. Well Location
Unit Letter I : 1650 Feet From The SOUTH Line and 754 Feet From The EAST Line
Section 27 Township 20S Range 26E NMPM EDDY County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3221' G:L.

7. Lease Name or Unit Agreement Name

SPRINGS UNIT

8. Well No.
#2

9. Pool name or Wildcat
BONE SPRINGS FORM

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: PULLED TUBING AND PACKER REPLACED
PACKER AND REMOVED JOINT OF TUBING ☐

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-13-92 RIGGED UP ON WELL AT APPROXIMATELY 9:00 a.m. BLEED WELL DOWN, BROKE WELL HEAD APART, UPSET PACKER AND PULLED 85 JOINTS OF 2 3/8" TUBING AND 8 5/8" PACKER. RAN ONE JOINT OF TUBING WITH BRIDGE PLUG, FILLED CASING WITH WATER AND DROPPED SAND ONTO PLUG. HAD WELDER CUT APPROXIMATELY 6' OF OLD 8 5/8" CASING OFF TOP AND WELD NEW PIECE ON, CIRCULATED SAND, FISHED BRIDGE PLUG, AND CLOSED WELL IN AND SHUT DOWN.

10-14-92 STARTED BACK INTO HOLE WITH 2 3/8" TUBING AT APPROX. 9:00 a.m., WITH PLUG IN END TO PRESSURE TEST TUBING. FOUND SPLIT IN 36TH JOINT. PULLED TUBING BACK OUT OF HOLE, PULLED BAD JOINT OFF, MADE UP 2 3/8 x 8 5/8 UNIT 1 PACKER AND RAN 84 JOINTS OF 2 3/8" TUBING WITH PACKER INTO HOLE. CIRCULATED PACKER FLUID, SET PACKER AT 2598' AND PULLED 38,000 LBS. ON PACKER, PRESSURED UP BACKSIDE TO 300 LBS. HELD GOOD. RIGGED DOWN AT APPROX. 7:00 p.m.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ed Hesselshwerdt TITLE MANAGER DATE 11/19/92
TYPE OR PRINT NAME Ed HESSELSCHWERDT TELEPHONE NO. 885 2053

(This space for State Use)

APPROVED BY [Signature] TITLE SUPERVISOR, DISTRICT II DATE NOV 25 1992