

Flow Time	1st Min. 30	2nd Min. 60	Date	6-14-67	Ticket Number	506225 S
Closed In Press. Time	1st Min. 60	2nd Min. 90	Kind of Job	OPEN HOLE	Halliburton District	ARTESIA
Pressure Readings	Field	Office Corrected	Tester	MR. McCANN	Witness	MR. NORMAN
Depth Top Gauge	5165 Ft.	Blanked no Off	Drilling Contractor	LOWE DRILLING COMPANY	SS	
BT. P.R.D. No.	1919	Hour Clock 24	Elevation	154' KB	Top Packer	5181'
Initial Hydro Mud Pressure	2444	2350	Total Depth	5251'	Bottom Packer	5185'
Initial Closed in Pres.	1840	1824	Interval Tested	11' net pay 5185' - 5251'	Formation Tested	WOLFCAMP
Initial Flow Pres.	- 1 92	2 68	Casing or Hole Size	8.75"	Casing Perfs. } Top Bot.	
Final Flow Pres.	- 1 185	2 136	Surface Choke	1/4"	Bottom Choke	3/4"
Final Closed in Pres.	1846	1812	Size & Kind Drill Pipe	4" FH	Drill Collars Above Tester	I.D. - LENGTH 2.5" X 390'
Final Hydro Mud Pressure	2444	2350	Mud Weight	8.8	Mud Viscosity	50
Depth Cen. Gauge	Ft.	Blanked Off	Temperature	125 °F Est. °F Actual	Anchor Size & Length	ID 2.75" OD 5.75" X 66'
BT. P.R.D. No.		Hour Clock	Depths Mea. From	ROTARY TABLE	Depth of Tester Valve	5161' Ft.
Initial Hydro Mud Pres.			TYPE AMOUNT		Depth Back Pres. Valve	Ft.
Initial Closed in Pres.			Recovered	344 Feet of	drilling mud with slight sulphur odor.	
Initial Flow Pres.	1 2		Recovered	Feet of		
Final Flow Pres.	1 2		Recovered	Feet of		
Final Closed in Pres.			Recovered	Feet of		
Final Hydro Mud Pres.			Oil A.P.I. Gravity		Water Spec. Gravity	
Depth Bot. Gauge	5247 Ft.	Blanked yes Off	Gas Gravity		Surface Pressure	psi
BT. P.R.D. No.	1920	Hour Clock 24	Tool Opened	9:10 pm A.M. P.M.	Tool Closed	1:10 am A.M. P.M.
Initial Hydro Mud Pres.	2444	2406	Remarks	Tool opened for 30 minute first flow. Closed for 60 minute initial closed in pressure. Reopened for 60 minute second flow with a very weak blow, very weak blow throughout test. Closed for 90 minute final closed in pressure.		
Initial Closed in Pres.	1840	1876				
Initial Flow Pres.	- 1 92	2 111				
Final Flow Pres.	- 1 185	2 178				
Final Closed in Pres.	1846	1862				
Final Hydro Mud Pres.	2444	2406				

FORMATION TEST DATA RECEIVED 16

AUG 21 1967

B. C. C.
ARTESIA, OFFICE

TEXAS ELECTRIC L-1
Lease Name
Well No.
Test No.
Field
INDIAN BASIN
County
FDDY
Mfg. from Tester Valve
U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO
ARTESIA
District