

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65
30-015-20138

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. L-185	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

1. OIL <input type="checkbox"/> GAS <input type="checkbox"/> OTHER- Drilling		7. Unit Agreement Name Cawley Unit
2. Name of Operator Atlantic Richfield Company		8. Farm or Lease Name Cawley Unit
3. Address of Operator P. O. Box 1978, Roswell, New Mexico		9. Well No. 1
4. Location of Well UNIT LETTER F 1800 FEET FROM THE North LINE AND 1980 FEET FROM West LINE, SECTION 16 TOWNSHIP 22-S RANGE 22-E NMPM.		10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4357' DF		12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1109.

MI & RU Warton Drilling Company rotary tools. Spudded well @ 1:30 PM 4/29/68. Drilled 17-1/2" hole to 197' SLM. Ran 6 jts of 13-3/8" OD 8R 48# H-40 ST&C csg w/guide shoe & float collar = 182.36', set @ 196.99'. Cemented w/250 sx Incor containing 1/4#/sk Flocele & 2% CaCl. Plug down w/water @ 12:20 PM 5/1/68. Cement circulated. FOC 18 hrs. Tested 13-3/8" csg to 800# for 30 min. Held OK & job complete @ 6:30 AM 5/2/68. RU air drilling eqpt - started drly 12-1/4" hole.

RECEIVED
MAY - 6 1968
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed

SIGNED **O. D. Bretches**

TITLE **Dist. Drilling Supervisor** DATE **5-3-68**

APPROVED BY

W. A. Gressett

TITLE

DATE

7

CONDITIONS OF APPROVAL, IF ANY: