

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRI
(Other Instructio
verse side)

DATE
OR re

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM - 04219

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Anderson

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undesignated

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 11-20S-26E

NMPM

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

S. P. Yates

3. ADDRESS OF OPERATOR

207 South 4th Street - Artesia, New Mexico 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

2080' FSL & 1700' FEL of Sec. 11-20S-26E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3276" GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☒

PULL OR ALTER CASING

☒

FRACTURE TREAT

☐

MULTIPLE COMPLETE

☐

SHOOT OR ACIDIZE

☐

ABANDON*

☐

REPAIR WELL

☐

CHANGE PLANS

☐

(Other)

☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒

FRACTURE TREATMENT

☐

SHOOTING OR ACIDIZING

☐

(Other)

☐

REPAIRING WELL

☐

ALTERING CASING

☒

ABANDONMENT*

☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7-21-68 -

Drilled to 504'. Picked up large volume of sulfur water. Ran 15 joints of 7" 20# 8 RD J-55 casing to 504'. Cemented with 70 sacks of Class "C" Incor cement with 1 sack of Ca Cl added. Ran 1-Regular Texas Pattern Shoe on bottom. Plug down at 1:15 P.M. (7-21-68). Cement circulated. Approx. 20 sacks of cement circulated over the top of the 8-5/8" casing.

7-22-68 -

After WOC 24 hours - drilled out cement plug. Hole bailed dry- tested for water - shut-off successful - no water.

RECEIVED
JUL 26 1968
U.S. GEOLOGICAL SURVEY
EDDY, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Paul White

TITLE

Engineer

DATE

7-25-68

(This space for Federal or State office use)

APPROVED BY

CONVENTIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED
AUG 1 - 1968
R. L. BELLMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side