

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

SEP 5 1968

O. C. C.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-851 & L-355	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name Communitization
2. Name of Operator Sohio Petroleum Company	8. Farm or Lease Name State 1-19 Com
3. Address of Operator P. O. Box 3167, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER F 1650 FEET FROM THE North LINE AND 1650 FEET FROM THE West LINE, SECTION 19 TOWNSHIP 20-S RANGE 27-E NMPM.	10. Field and Pool, or Wildcat McMillan (Morrow) Gas
15. Elevation (Show whether DF, RT, GR, etc.) 3289 G.L.	12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 6:30 P.M. 8-21-68.

Drilled 17-1/2" hole to T.D. of 430'.

Ran, set and cemented 404.69 ft. of 13-3/8" O.D., 48#, H-40, Range 2, 8R SS Casing at 424 ft. with 500 sacks of Reg. Cement with 2% CC. Plug down at 11:40 P.M. 8-24-68.

Cement circulated.

W.O.C. 24 Hours.

Tested 13-3/8" Casing for 30 minutes with 600 psi. O.K.

18. I hereby certify that the information herein is true and complete to the best of my knowledge and belief.

(A. K. Hood)

SIGNED

TITLE **District Superintendent**

DATE **9-3-68**

APPROVED BY

TITLE **OIL AND GAS INSPECTOR**

DATE

CONDITIONS OF APPROVAL, IF ANY: