

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN ☐ LIGATE*
(Other instructions on re-verse side)

Form approved.
Budget Bureau No. 42 R1421.
5. LEASE DESIGNATION AND SERIAL NO.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER		7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR S. P. Yates		8. FARM OR LEASE NAME ABANDON
3. ADDRESS OF OPERATOR 237 South 4th Street - Lubbock, Texas 79401		9. WELL NO. 2
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 2310' FSL and 910' FSL of Sec. 11-20S-26E		10. FIELD AND POOL, OR WILDCAT West Hillman 26-2
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 11-20S-26E 1124
15. ELEVATIONS (Show whether DF, RT, GR, etc.)		12. COUNTY OR PARISH 13. STATE

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	☐	PULL OR ALTER CASING	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐
REPAIR WELL	☐	CHANGE PLANS	☐
(Other)	☐		☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	☐	REPAIRING WELL	☐
FRACTURE TREATMENT	☐	ALTERING CASING	☐
SHOOTING OR ACIDIZING	☒	ABANDONMENT*	☐
(Other)	☐		☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

2-13-69 - Ran 702' of 4 1/2" 9.5w casing and one Regular Pattern 3000 and cemented with 125 sx Incor heat 2% CaCl. Plug down 1:00 PM 2-13-69. WOC 48 hours. Found top of cement at 100' from surface. Filled hole to surface with 6 yards of Ready-Mix.

2-15-69- Perforated 600-602' with 4 shots per ft. Tested hole with bailer. No water. Acidized with 250 gallons 15% acid. Started bailing hole. Bailed approx. 5 bbls sulphur water per hour. Will plug back to 600' and shut down. Waiting on orders.

RECEIVED

FEB 13 1969

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Agent

DATE

2-18-69

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

FEB 1 1969

R. L. BEEKMA

*See Instructions on Reverse Side