

**CONSERVATION REPORT**

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

APR 3 1970

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

G. C. C.

ARTESIA, OFFICE

**SUNDRY NOTICES AND REPORTS ON WELLS**

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name - - - - -
2. Name of Operator <b>Skelly Oil Company</b>	8. Farm or Lease Name <b>New Mexico "D"</b>
3. Address of Operator <b>P. O. Box 1351, Midland, Texas 79701</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>F</b> <b>1650</b> FEET FROM THE <b>North</b> LINE AND <b>1650</b> FEET FROM THE <b>West</b> LINE, SECTION <b>25</b> TOWNSHIP <b>20S</b> RANGE <b>26E</b> NMPM.	10. Field and Pool, or Wildcat <b>Und. McMillan Morrow</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>Unknown</b>	12. County <b>Eddy</b>

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1) Drilled 12-1/4" hole to 451' with air.
- 2) Reamed 12-1/4" hole to 17-1/2" hole from surface to 451', drilled to 469' with air.
- 3) Ran 13-3/8" OD casing and set at 467', cemented with 460 sacks cement. Plug down at 10:00 a.m. 3-19-70. Cement failed to circulate, cemented back to 20' from surface. Dowell then cemented with 10 yds. Readymix from 20' to surface. Cement is to surface with tie-back.
- 4) W.O.C. 24 hours. Tested 13-3/8" casing to 1000# for 30 minutes.
- 5) Drilled plug at 10:00 a.m. 3-20-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

(Signed) J. R. Avent

SIGNED

TITLE **District Adm. Coordinator**

DATE **April 1, 1970**

APPROVED BY **W. A. Gressett**

TITLE **GENERAL SUPERVISOR**

DATE **APR 2 1970**

CONDITIONS OF APPROVAL, IF ANY: