

New Mexico "D" Well No. 1
May 28, 1970

Reran tubing and set packer at 10,132'. Swabbed and tested with no shows.

We now propose to:

Set C. I. Bridge plug in 5-1/2" OD casing at 10,000', dump 5 sacks cement on plug. Test plug to 1000#.

Proceed to test upper zones of well.

Verbal approval given by Mr. W. A. Gressett to H. O. Woods for above 1:05 p.m. (MST)
May 28, 1970.