

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN THE
(Other instructions on reverse side)Form approved
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 070522-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Indian Basin "E"

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 27-21S-23E

14. PERMIT NO.

Current

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3925' GL

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Cement 13-3/8" & 8-5/8" Csg.

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled to 27.00' and set 1 jt. of 13-3/8" casing, 48#, H-40, at 27.00' below surface. Annulus/outside of casing and the hole filled with cement between

Drilled to 1110'. Ran 36 jts. 8-5/8", 24#, K-55 casing, effective length 1113.79', overall length 1126.39'. Set from 10.50' to 1110.00'. Bottom 2 jts. tack welded and Baker locked. Bottom 400' covered with centralizing baskets (6). Cemented with 250 sacks Class C cement with 10# Gilsonite per sack, 2% gel, and 2% CaCl. followed by 200 sacks Class H cement with 1/4# Flocele per sack plus 2% CaCl. Circ. 120 sacks to pit. W.O.C. for 18 hrs. Tested B.O.P. blanks to 1000 psi for 30 min., test O.K. Tested B.O.P. pipe rams to 1000 psi for 30 minutes, test O.K.

RECEIVED
AUG 17 1970
U. S. GEOLOGICAL SURVEY
ARTESIA, N.M.

18. I hereby certify that the foregoing is true and correct

SIGNED

C. A. Hilt

TITLE

Area Supt.

DATE

8-12-70

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD PURPOSES

AUG 17 1970

DISTRICT ENGINEER

*See Instructions on Reverse Side