

City of Carlsbad - Remedial work - (cont)

- 12/8/74 Bled well down, Came out of hole with tubing. Shut down for bad weather, went back out to rig at 12:30 p.m. Bled well back down. Came out of hole with 259 joints. Closed well in overnight.
- 12/9/74 Finished coming out of hole. No packer on end of tubing, just J latch. Shut down awaiting orders.
- 12/10/74 Tried to hydrotest tubing in hole ran 2100' scale in tubing. Hydrotest couldn't test tubing. Laid down 33 bad joints. Rig down hydro truck. Close well in over night.
- 12/11/74 Rig up hydro test truck. Could not get tool thru tubing. Rigged down, test truck sent back to Hobbs. Ran tubing in hole unset packer pulled 9 joints out of hole. Packer dragging closed well in over night.
- 12/12/74 Laid down 131 bad joints. finished coming out of hole with tubing had packer & van gun. Broke out packer and van gun. Sent packer to Hobbs. Rigged up Dresser Atlas. Ran Gamma Ray Neutron log. Rigged Dresser down. Closed well in over night.
- 12/13/74 Waited on orders. Hydrotest tubing in hole to 6760.46' Hydrotested all tubing on racks. Closed well in over night.
- 12/14/74 Finished running tubing in hole & perforated 11513 2 holes, 11516-11519 2spf 11519-11521 8 holes
- 12/15/74 Attempted to swab well. Shut well in.
- 12/16/74 Rigged down and moved work over rig off location.

Francis L. Jones Agent 12/17/74