

30-015-20494

G-23 21-25

Hallwood Petro. Inc.

Catclaw Draw UT #2

13 3/8" -
463' - circ

8 5/8" -
2080' - circ

Perf 9382-92'
CIBPD 10,050' w/35' cement.
Perf. 10,200'

4 1/2" -

10,500' w/385sx

roc 8711'

Logs

T. Delta - 1742'

x T B S - 3938'

T. 3" B S - 0342'

T. W.C. - 7624'

T. Perm - 8412

T. Stems - 9069

T. Plugs - 9568

T. Muds - 9935.

* 10 sx cement surface Plug.

* 75 sx cement Plug 510' - 410'.

* 75 sx cement Plug 2130' - 2030'. TAG

* 25 sx cement Plug 3988' - 3888'.

✓ * 25 sx cement plug 7724' - 7624'.

* 25 sx cement stub 50' in + 50' out 4 1/2" CS TAG

* Freepoint cut & pull 4 1/2" CS.

* Run & set CIBPD 8725' w/35' cement.

* Run & set CIBPD 9150' w/35' cement.