

ARTESIA, NEW MEXICO
DRAWER 10
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Centralizer</u>		Lease <u>Centralizer</u>		Well # <u>1</u>	
Location of Well	Unit <u>7</u>	Section <u>7</u>	Township <u>22</u>	Range <u>2</u>	County <u>Alameda</u>
Drilling Contractor <u>Centralizer</u>	Type of Equipment <u>Centralizer</u>				
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2"</u>	<u>13 3/8"</u>			<u>60</u>	<u>ready mix</u>
<u>12 1/4"</u>	<u>9 5/8"</u>	<u>36</u>		<u>2430</u>	<u>ready mix</u>
<u>5 1/2"</u>	<u>5 1/2"</u>	<u>44.0</u>		<u>1100</u>	<u>ready mix</u>
Casing Data:					
Surface <u>15</u> joints of <u>9 5/8"</u> inch <u>36</u> # Grade <u>J-E ST-C API New</u>					
(Approved) (Rejected)					
Inspected by <u>Gussett</u> date <u>9-30-71</u>					
Cementing Program					
Size of hole <u>12 1/4"</u> Size of Casing <u>9 5/8"</u> Sacks cement required					
Type of Shoe used <u>Snake</u> Float collar used <u>yes</u> Btm 3 jts welded <u>Thread Laps, Top + Btm welded.</u>					
TD of hole <u>2430</u> Set <u>2409</u> Feet of <u>9 5/8"</u> inch <u>36</u> # Grade <u>above</u>					
New used csg. @ <u>2429</u> with <u>150</u> sacks neat cement around shoe <u>29.00</u>					
+ <u>1100</u> sack <u>Dowell Light</u> additives <u>N^o 7 floater</u>					
Plug down @ <u>6:10</u> (AM) (PM) Date <u>9-30-71</u>					
Cement circulated <u>no</u> No. of Sacks					
Cemented by <u>Dowell</u> Witnessed by <u>Gussett</u>					
Temp. Survey ran @ <u>1:30</u> (AM) (PM) Date <u>9-30</u> top cement @ <u>930</u>					
Casing test @ (AM) (PM) Date					
Method Used Witnessed by					
Checked for shut off @ (AM) (PM) Date					
Method used Witnessed by					
Remarks: <u>13 3/8" - 60' - first wt @ 472 - belt start using booster on air @ 970</u>					
<u>B. Centralizer 2 buckets @ 1325 + 736</u>					
<u>3/4" to 800 + 504x 27.00 in @ 4:50 PM, 9-30-71</u>					
<u>3/4" to 795 + 1005x 27.00 " @ 9:40 PM, " @ 440' stuck & pulled into lost 32 ft.</u>					
<u>3/4" to 368 stuck - picked up to 357 + 200 sack neat + 50 sack w/ 2% CC in @ 9:40 AM,</u>					
<u>10-1-71 no circ. Cement on pipe @ 105' - they called for more cement</u>					
<u>Cement w/ 400 sack filled from 45-105 - then filled to surface w/ 8 yds ready mix</u>					
<u>in @ 8:00 PM, 10-1-71</u>					