

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

OCT 8 1971

O. C. C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | | |
|--|--|--|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER - | | 5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/> |
| 2. Name of Operator Pennzoil United, Inc. ✓ | | 5. State Oil & Gas Lease No. |
| 3. Address of Operator P. O. Drawer 1828 - Midland, Texas 79701 | | 7. Unit Agreement Name |
| 4. Location of Well UNIT LETTER I 2310 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 8 TOWNSHIP 22-S RANGE 25-E N.M.P.M. | | 8. Farm or Lease Name Annie Brown |
| | | 9. Well No. 1 |
| | | 10. Field and Pool, or Wildcat Wildcat |
| 15. Elevation (Show whether DF, RT, GR, etc.) 3590' G.L. | | 12. County Eddy |

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPER. ☒
CASING TEST AND CEMENT JOBS ☒
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-20-71 Set 52' of 13 3/8" conductor casing w/cable tool rig. Cemented to surface w/3 yards ready mix.

9-24-71 Moved in rotary rig. Spudded at 10:00 p.m. 9-24-71.

9-29-71 Drilled 12 1/4" hole to 2430' w/air. Ran 9 5/8" OD, 36# casing to 2429'. Cemented w/1100 sx Lite water w/7# salt & 1/4# flocele per sk. + 150 sx Class "H" 2% CaCl. P.D. @ 7:10 a.m. 9-30-71. Cement did not circulate.

9-30-71 After 6 hrs, ran temperature survey. TOC 930'. Ran 3/4" pipe on outside. Pumped 50 sx Class "H" 2% CaCl. WCC 4 hrs. Tagged cement @ 800'. Pumped 100 sx Class "H" 2% CaCl. Stuck 3/4" pipe - Lost 693'. Ran 3/4" pipe to 379'. Cemented w/200 sx Lite water + 50 sx Class "H" 2% CaCl. TOC 105'. Cemented w/400 sx Lite water. TOC 45'. Cemented w/8 yds. ready mix. Circ. to surface O.K. @ 8:00 p.m. 10-1-71.

10-2-71 Tested casing & BOP to 2,000# for 30 minutes - Held O.K.

10-7-71 Now drilling @ 5170' in lime.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. P. [Signature] TITLE Drilling Superintendent DATE 10-7-71

APPROVED BY W. A. Gressett TITLE State Oil & Gas Conservation Commission DATE OCT 8 1971

CONDITIONS OF APPROVAL, IF ANY: