

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER LD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Wildcat

Operator <i>Hanigan Petr. Corp.</i>		Lease <i>nan. Bet</i>		Well # <i>1</i>	
Location of Well	Unit <i>1980N 260W E</i>	Section <i>19</i>	Township <i>21</i>	Range <i>26</i>	County <i>Eddy</i>
Drilling Contractor <i>maran</i>	Type of Equipment <i>Rotary to start approx. 4-1-72</i>				

* DV Tool between 800 - 900

APPROVED CASING PROGRAM *3-27-72*

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>17 1/2"</i>	<i>13 3/8"</i>	<i>54</i>		<i>500</i>	<i>200 circ.</i>
<i>12 1/4 + 11"</i>	* <i>8 5/8"</i>	<i>24</i>		<i>1900</i>	<i>600 "</i>
<i>7 7/8"</i>	<i>4 1/2"</i>	<i>11.6</i>		<i>10700</i>	<i>385</i>

Casing Data:

Surface *46* joints of *8 5/8* inch *24* # Grade *J-55* *STC*

(Approved) ~~(Rejected)~~

Inspected by *Salem Mcernis* date *4-10-72*

Cementing Program

Size of hole *11"* Size of Casing *8 5/8* Sacks cement required *750/sk*

Type of Shoe used *Guide Float* collar used *insert Btm 3 jts welded Threadlock*

TD of hole *1918* Set *1894* Feet of *8 5/8* Inch *24* # Grade *J-55*

New-used csg. @ *1894* with *150/sk* sacks neat cement around shoe *Class C 2% CC 148*
+ *1/4 Flacel* sax *600/sk* additives *Howcolite 1/4 Flacel 5# Gilsonite 8# Salt 13.6*

Plug down @ *11:15* (AM) (PM) Date *4-10-72*

Cement circulated *Yes* No. of Sacks *250/sk*

Cemented by *Na Liburton* Witnessed by *S. A. Williams*

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: *Conductor INCREASED 490 Rq 13 jts 13 3/8" 54# B.G.*

350/sk Howcolite 1/4# Flacel 5# Gilsonite 2% CC

150/sk Class C 1/4# Flacel 2% CC around shoe. Circ. 100/sk

Bumped plug 600# plug down 3:00 P.M.