

- 1-24-73 Circ 150 gal 15% MS to spot on perf (11,461-11,701) Set pkr 11,182. Installed tree.
- 1-25-73 Treated perfs w/4000 gals 7½% MS w/1000 SCF N₂/bbl & 200 balls in 5 stages. After 20 hrs, flwg gas & load wtr @ 150 FTP on 3/4" ck.
- 1-26-73 After 25 hr flowg gas & AW load @ 140 TP. 45 hr FTP 125 psi on 3/4" ck. Appears stabilized. Rec confirmed as acid wtr. Est gas rate 1.5 MMCFGD.
- 1-29-73 Flow rate dec to 500 MCFD @ 20 FTP on 3/4" ck. Est form wtr rec 2 BPH.