

RECEIVED

OCT 26 1972

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

## NEW MEXICO OIL CONSERVATION COMMISSION

O.C.C.

ARTESIA, OFFICE

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-4192-1

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Catclaw Draw Unit
2. Name of Operator Hanagan Petroleum Corporation	8. Farm or Lease Name Catclaw Draw Unit
3. Address of Operator P. O. Box 1737, Roswell, New Mexico 88201	9. Well No. 6
4. Location of Well UNIT LETTER J, 1650 FEET FROM THE South LINE AND 1650 FEET FROM THE East LINE, SECTION 13 TOWNSHIP 21S RANGE 25E NMPM.	10. Field and Pool, or Wildcat Catclaw Draw Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3316' KB	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10/6/72: TD 10700', ran 327 jts. 5½" 17# N-80 & K-55 LT&C set @ 10700' cmt. w/300 sx. Type H 3/4% CFR2 7# salt, plug down 3:30 PM, 10/6/72.

Began completion 10/11/72: Went in hole to perf., found cmt. in csg. @ 9801', drilled out cmt. to 10678', ran bond log w/top cmt. @ 9980'. Perf. 2 SPF 10603-21, 10554-70 & 10534-41, flowed natural 814 MCF, acidized 3000 gals. 7½% MS (Western) + 150,000 cu. ft. nitrogen, KO&F. Completed 10/18/72 on 4 pt. test CAOF 7,750 MCFGPD.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. A. Gussett TITLE Vice President DATE 10/25/72

APPROVED BY W. A. Gussett TITLE OIL AND GAS INSPECTOR DATE OCT 31 1972

CONDITIONS OF APPROVAL, IF ANY: