

03/30/94 FINAL REPORT. Produced 1137 MCF in 24 hrs flowing @ 1650# FTP, 0
BC & 3 BW. Recompletion Summary: Plugged back well from Morrow
"C" zone which was averaging 200 MCFD on compression, uphole to
Morrow "A" zone @ 10,094-10,110'. Fraced well with a binary foam
frac & 30,000# of 20/40 west prop lite ceramic proppant.
