

CATCLAW DRAW
WELL NO. 8

Drilled cmt. to 1648'.
Set cement balance plug 1100-600'.
Drilled cmt. to 1119'. Set 7" csg. at 1640'.
Drilled cmt. to 4100'. Logged.
Set cmt. plug 4380-4018' w/100 sx ClC.
Drilled cmt. to 4145'. Set 4 1/2" liner.

#31 & 32: Set CIBP at 3880' capped w/35' cmt.
Perf. 2888-2778 w/98 shots. Acdz. w/8232 gals. 15% NeFe HCl.
Frac w/22,000 gals.
CO₂ w/3% KCl gel wtr. and 24,000# 20/40 sd.

DM:jf
12-16-85