

N. M. O. C. C. CORP.
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN THE
(Other instruct
verse side)ICATE*
on re-Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-0558014

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Harris-Bell

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Golden Lane Field *Strawn*11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 5, T-21-S, R-29-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3459.0 Gr

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐

REPAIRING WELL

☐
☐
☐

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) DST #5 & Running 4-1/2" casing XX

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

2/17/73 DST #5: From 12,594'-12,712'. Ran 2500' water blanket. 20 min pre-flow. open 4 hrs. Gas to surface in 3 hrs. at 61 MCFPD. Rec 2500' gas cut water blanket + 650' gas cut mud + 364' gas cut water. Sample chamber had 900#, 2.8 cubic feet gas + 1800 cc gas cut water. 60 min ISI - 4650#, Flow pressure - 1368-1456#, 2 hr. FSI - 4695#. Temperature 182°.

2/18/73 Obtained verbal approval to substitute 4-1/2" casing for 5-1/2" casing previously reported. Drilled 7-7/8" hole to TD 12,712' shale & sand. Ran 347 joints 4-1/2" 11.60# & 13.50# N-80 LT&C casing. Set at 12,712' RTM. Cemented with 700 sacks Regular Neat with 5# salt per sack and 1% CFR-2. Plug down 2:20 a.m. 2/18/73. Top of cement @ 9750'.

WOC 48 hrs.

Preparing to complete Strawn formation from 11,260' - 11,270'.

RECEIVED
FEB 21 1973
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

Bill C. Carter

TITLE

Agent

DATE 2/20/73

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

FEB 21 1973

H. L. BEEKMAN

ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side