

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM - 0400877A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

USA - Boscowitz Com

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Datclaw Draw Morrow
11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

30-21S-26E

12. COUNTY OR PARISH

Eddy

13. STATE

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen a well back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

MAR 9 1977

2. NAME OF OPERATOR

Inexco Oil Company ✓

3. ADDRESS OF OPERATOR

O. C. C.
ARTESIA, OFFICE

1100 Milam Bldg., Suite 1900, Houston, Texas 77002

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

Unit F, 1650' FNL & 1650' FWL of Sec. 30-21S-26E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

KB 3462', GL 3450'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

7-1-76: Unseated pkr. circulated 9.5 ppg mud

7-2-76: Set Halliburton EZ Drill Cement Retainer @ 10,558', squeezed 50 sx class "H"
cement below retainer.

7-3-76: POH and layed down 357 jts. 2-7/8 tubing

7-9-76 Cut 4½ casing @ 7966'. could not pull casing. Cut 4½" casing @ 4966'.

7-10-76 P.O.H w/5006', 4½" 11.6# casing. Set 60 sx cement plug 4930'-4780' and 60 sx
plug 3502' - 3352'7-15-76 Set 60 sx cement plug 2155' - 2270'. Removed casing spool and bradenhead.
Cemented w/ 2yds ready mix concrete 3'-23'The plugging was witnessed by a USGS Representative. A permanent marker will be installed
and the lease cleaned up prior to calling the USGS Representative for final inspection.
Mud weighing 9.5 ppg was left between all of the above mentioned plugs.

18. I hereby certify that the foregoing is true and correct

SIGNED

Marion Tebbbs

TITLE

Production Engineer

DATE

July 22, 1976

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE