

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYPERMIT IN THE STATE OF
(Other instructions on reverse side)Copy to SF
Form approved.
Budget Bureau No. 42 R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM-6014

6. IF INDIAN, ALIOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

CAWLEY DRAW

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

ROCKY ARROYO FOLLOW

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

SECTION 4

T-22-S, R-22-E

12. COUNTY OR PARISH

EDDY

13. STATE

NEW MEXICO

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

GREAT WESTERN DRILLING COMPANY

3. ADDRESS OF OPERATOR

P. O. BOX 1659 MIDLAND TX 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

Unit B, 837'FNL, 2157'FEL, Sec. 4, T-22-S, R-22-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4301' GR

O. C. C.

ARTESIA, OFFICE

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Note: USGS Representative witnessed all plugs.

1/12/77 Moved in & rigged up casing pullers.
1/13/77 Released pkr. Loaded hole w/10# brine. Pulled 308 jts 2-3/8"OD N-80 tbg & Otis pkr. Ran 5 1/2" casing gauge ring to 8700'.
1/14/77 Set CIBP @ 8700' & dumped 4 sx cmt on BP w/dump bailer. Welded on lift nipple. RU csg jacks. Stretched pipe & shot pipe at 5192', wireline meas. POH/5 1/2" csg.
1/15/77 Finished POH csg. Rec. 5218' 5 1/2" OD csg. Pulled total 160 jts. (61 jts 17#K-55, LT&C, plus 68 jts 15 1/2"K-55 LT&C) (31 jts 15 1/2"K-55 ST&C).
1/17/77 Ran tbg to 5236'. Spotted cmt plugs as follows: 25 sx 5236'; 30 sx 2992'; 30 sx 2253' & 35 sx 1785'. Note: Set all plugs with salt water mud between plugs. USGS witnessed.
1/18/77 Cut off head. Set 10 sx plug @ surface w/dry hole marker.

Plugged & abandoned 1/18/77.

Notification will be given when location is ready for final inspection..

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE General Superintendent

DATE 1-19-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: