

NEW MEXICO - EDDY COUNTY

Big Eddy No. 35
Dos Hermanos/Morrow

6-2-78 - Swabbed. Made 3 Runs; Rec. 17 BF, 100 H₂O - Total Rec. 44 bbls overload. Pulled out of hole and laid down packer, SN & tailpipe. Ran in hole - set cast iron Cmt. retainer @ 3843'. Squeeze through retainer w/150 sx Class "H", 100' plug calculated. Pulled to 2900', set 40 sx. Class "H" plug from 2900' to 2800'. Pulled tp 2600' & SDON.

TOTAL CUMULATIVE COST \$54,050

6-3-78 - Displaced hole w/brine gel mud to 1740'. Set cement plug 1740' to 410' w/414 sx class H neat. SDON.

TOTAL COST \$60,894

6-4-78 - Shut down on Sunday to wait on cement.

TOTAL COST \$60,894.00

NEW MEXICO - EDDY COUNTY

Big Eddy No. 35
Dos Hermanos/Morrow

6-6-78 - RIH tagged TOC plug at 452'. B/plug at 1740'. PCH LD tbq. RD BOP. Broke out flowline to bit. Released rig. Preparing to salvage wellhead equipment and set 10' cement plug at surface.

TOTAL COST \$61,644.

Big Eddy No. 35
Dos Hermanos/Morrow

6-7-78 - Cut off casing head. Loaded out tubing and Gray wellhead assembly and sent to Midland. Set cement plug 10' to surface with readi-mix. Installed dry hole marker. Cleaned up location. SD for rain. Plan to finish clean-up today. Still have road and location to rip.

TOTAL COST \$62,706