

Big Eddy Unit No. 35
Dos Hermanos/Morrow

5-31-78 - Tagged cement @ 3976'. POH. RU Welex & perforated w/2 JSPF 4" casing gun from 3905-3940 total 70 shots. RIH w/tubing & packer. RU Western. Acidized w/2000 gal. 7 1/2% dolowash w/200# benzoic acid flakes and rock salt (50-50) in gelled brine in middle of job. Broke 1650 psi, avq. treating pressure 1600 psi @ 4.1 bpm. Flushed to end of tubing w/2 KCl water. ISIP 800 10 min. 700 psi. Total load 94 bbls. RU to swab. Swabbed to SN @ 3842'. Recovered 15 bbls acid water and flush. SDON.

TOTAL COST \$50,647

NEW MEXICO - EDDY COUNTY

Big Eddy Unit No. 35
Dos Hermanos/Morrow

5-31-78 - Found FL @ surface. Swabbed 19 runs. Recovered 55 bbls acid water. Total recovery 70 bbls: 24 bbls load left to recover. No show of oil or gas.

TOTAL COST \$51,700

NEW MEXICO - EDDY COUNTY

Big Eddy Unit No. 35
Dos Hermanos/Morrow

6-1-78 - Swabbed as follows:

51 BF in 21 runs no gas.
Rec. 100% water. FL 200' decr. to S. N. @ 3842'
Rec. 27 BF overload. SION.
Prep. swab and if no show, prep. to complete P & A.

TOTAL CUMULATIVE COST \$52,750