

Big Eddy Unit No. 35
Dos Hermanos/Morrow

5-25-78 - Finished POH w/tubing. RIH w/4 jts. tailpipe, Baker full bore packer, SN, 2 3/8" tubing. Checked PBTD 4100'. POH to 4080'. RU Western. Pumped 2 bbls 7 1/2% dolowash acid to spot. PU and set packer at 3980'. Circ acid to end of tubing, closed bypass, and acidized interval 4025'-4100' with 1000 gal 7 1/2% dolowash. Flushed tubing volume. Formation broke at 1550 psi. Treated at 1000 psi at 2 1/2 bpm. ISIP 750, 15 min, SI 700. Total Load 39 bbls. RU to swab. FL @ surf 1st hour, 4 runs. Rec. 20 bbls acid water, FL 2500'. 2nd hour, 4 runs. Rec. 15 bbls acid water. 3rd hour, 2 runs. Rec. 3 bbls acid water, FL 3500'. Swabbed dry. 4th hour, 2 runs. Rec. 2 bbls acid water. Total swab recovery 40 bbls., 1 bbl overload no show of oil.

SDON.

TOTAL COST \$40,610

Big Eddy Unit No. 35
Dos Hermanos/Morrow

5-26-78 - Found FL @ 400'. No tubing or casing pressure. Made total 24 swab runs. Recovered 60 bbls. formation water (61 bbls overload) No show of oil. Swab rate at end of day 4 bbls/hr.

SDON

TOTAL COST \$40,810

Big Eddy Unit No. 35
Dos Hermanos/Morrow

5-27-78 - Found FL @ 500'. Swabbed dry. Recovered 18 bbls. Total 78: 79 bbls overload. No show of oil. POH w/packer & SN. Packer drug all but last 200'. RIH open-ended. RU Halliburton. Spotted cement plug 4100'-3970' w/75 sx Class H neat, 15.8 ppg. 1.18 yield. Pulled to 3970' and reversed out 30 sx leaving 45 sx plug. Pulled 6 stds.

SDON

TOTAL COST \$43,007.00

5-28-78 - RIH w/tubing open ended. Tagged cement at 4047'. RU Halliburton. Set cement plug w/40 sx Class H neat, 15.8# 1.18 yield from 4047' to 3970'. SD for holiday.

TOTAL COST \$44,872.00