

NEW MEXICO - EDDY COUNTY

Big Eddy No. 35  
Dos Hermanos/Morrow

5-20-78 - Drilled 2206'-2248' w 7 7/8" bit  
Got thumbnail size steel  
POH LD 7 7/8" bit & casing scraper  
RIH w 6 1/4" bit  
Drilled 2248-2266'  
Power swivel brokedown  
SDON  
TOTAL COST \$31,890

5-21-78 - Drilled cement 2266'-2355'  
@ 2275' fell through  
2275-2355 stringers only  
POH & PU 7 7/8" OD string mill w/one dc below RIH  
DV @ 2199  
Milled thru something 1" long @ 2200' (DV Tool).  
Went down to 2235' hit bad casing  
Reamed 2235-41 (1 1/2 - 2 hrs.) Reamed back to 2355'. Circ. OK.  
Pulled up to 2000'. Swung. SD for Sunday.  
  
TOTAL COST \$33,900

Big Eddy No. 35  
Dos Hermanos/Morrow

5-23-78 - RIH w/mill to 2260' free. POH, LD mill. RIH w/retrieving tool,  
washed 20' of sand and cement off BP. Latched BP and POH. PU  
7 7/8" bit and 4 3/4" dc and RIH. Drilled cement 3837' to 3867'.  
1-2 min/ft.  
  
SDON.  
  
TOTAL COST \$36,000

Big Eddy No. 35  
Dos Hermanos/Morrow

5-24-78 - Drilled out cement from 3867' to 4090'. Circulated hole clean with  
fresh water. Pulled up into casing. SDON.  
  
TOTAL COST \$37,900