

NEW MEXICO - EDDY COUNTY

Big Eddy Unit No. 35
Dos Hermanos/Morrow/

5-10-78 RIH with jet cutter and cut 5 1/2" casing @ 6345. POH w/wireline.
Pulled 49 joints 5 1/2" casing

SDON

TOTAL CUMULATIVE COST \$11,360

Big Eddy Unit No. 35
Dos Hermanos/Morrow

5-10-78 - Finished POOH w. csg. Pulled and laid down 6345'; 158 jts. 5 1/2"
csg. Preparing to lay down 2 3/8" tubing.

TOTAL CUMULATIVE COST \$12,433.

NEW MEXICO - EDDY COUNTY

Big Eddy Unit No. 35
Dos Hermanos/Morrow

5-11-78 - Correction on report of 5-11-78: Should have read preparing to lay
down 2 3/8" tubing instead of 2 7/8" tubing.

5-12-78 - LD 6000' 2 3/8" 4.7# N-80 EUE tubing. RIH w/tubing OE to 6420'.
Set cement plug in and out of 5 1/2" stub
6420' - 6270' w/40 sx Class H neat. POH 33 stands.
SDON.

TOTAL COST \$13,932

Big Eddy No. 35
Dos Hermanos/Morrow

5-13-78 - RIH . Tag cement @ 3837' (240' high) 4020' = csg. & desired PBTD=4080.
POOH & LD 2000' Tbg. PU 4 - 4 3/4" DC & 7 7/8" Bit.
RIH - SDON.

CUMULATIVE COST \$19,180

5-14-78 - SD for Sun.