

Big Eddy Unit #35
Dos Hermanos/Morrow/

5-2-78 - RU to P&A and test delaware today.

Big Eddy Unit #35
Dos Hermanos/Morrow/

5-3-78 - MIRU DA&S casing pulling unit. Shut down for rain and hail. Plan to start pulling casing today.

Big Eddy Unit #35
Dos Hermanos/Morrow/

5-4-78 - Installed BOP. POH with 385 jts 2 3/8" tubing with packer dragging and trying to set. LD Baker Loc-set packer. RIH OE swung tubing SDON.

Cumulative Cost: \$1,400.00

Big Eddy Unit #35
Dos Hermanos/Morrow/

5-4-78 - Finish going in hole with tubing. RU to displace hole with salt wtr. mud. Pumped 75 sacks brine clay mud with 285 Bbls. fresh water. Circulated hole. Shut well in. SDFH. Prepare to start setting plug 5-5-78.

Cumulative Cost \$3,065.00.

Big Eddy Unit No. 35
Dos Hermanos/ Morrow/

NEW MEXICO - EDDY COUNTY

5-6-78 Set Plug 12,270' - 11,500' in 5 1/2" casing with 80 sx Class H + 0.1% HR-7. Have to WOC 6 hrs. before tag at request of USGS man. POH 15 stds and circulated tubing clean. POH 15 more stands. SDON.

5-7-78 - Ran in hole to check plug. Found top at 11,433' (bottom at 12,270'). Pulled up to 10,050'. Set 150' plug, 25 Sx Class H, w/0.1% HR-7. Pulled tubing. ND BOP. Prep. to weld extension on 5 1/2" casing and NU BOP on 8 5/8" csg. Shut down for Sunday.

TOTAL CUMULATIVE COST \$6,210

NEW MEXICO - EDDY COUNTY

Big Eddy Unit No. 35
Dos Hermanos/Morrow/

5-9-78 Finish RU to pull casing. Worked 5 1/2" casing w/jacks. RU & ran Dia-log free point: casing free at 6350'. RIH w/jet cutter to 6338' Jet cutter failed (Low order). RIH w/jet cutter to shoot at 6334' Jet cutter failed again (low order) POH SDON

TOTAL CUMULATIVE COST: \$8,720