

Job completed 2-6-78. Survey shows top of cement at 4025'.

Drilled out cement retainer at 7200' and circulated hole clean. Pressure test casing to 1000# for 10 min. Held OK. Drilled out cement retainer set at 10,420. Had 65' cement below retainer. Pressure tested casing to 1000# for 15 min. OK. Ran tbg to 11,020 and cleaned up hole. Pulled tbg, drill collars, and bit. Ran pkr and tbg and set at 11,002' and circulated annulus.

Installed wellhead, swab tested and returned well to production. Flowed 241 MCF in 24 hrs. on 48/64" choke. TPF 510#. Floating on line.

OC 1-31-78
Comp 3-8-78
TD 11,886'
PBD 11,500'