		IN. M		. COPY	Ç	opy a	51-	
ч.331 (May 1963)						5. LEASE DESIGNATION NM-14768		
SUN (Do not use this	DRY NOTI form for proposi Use "APPLICA	CES AND REP als to drill or to deepe TION FOR PERMIT-	PORTS ON en or plug back for such propo	to a different reservoir. sals.)			E OR TRIBE NAME	
1. OIL X GAS WELL WELL	OTHER				7. UNI	T AGREEMENT N.	AME	
2. NAME OF OPERATOR					0, 1 ===	8. FARM OR LEASE NAME Cerf Federal		
Gulf Oil Corporation 3. ADDRESS OF OPERATOR Box 670, Hobbs, New Mexico 88240 4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FNL & 1980' FWL, Section 10, 21-S, 27-E FFICE					and the second s	9. WELL NO. 1		
					10. FIELD AND POOL, OR WILDCAT Undesignated 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA			
						ec 10, 21-		
14. PERMIT NO.		15. ELEVATIONS (Show				UNTY OR PARISI	H 13. STATE New Mexico	
16.	Check An	propriate Box To I	<u>3217'</u> ndicate Nati	ure of Notice, Report, o		ldy	<u>INEW MEXIC</u> U	
NOTICE OF INTENTION TO :			SUBSEQUENT REPORT OF:					
TEST WATER SHUT-O FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL (Other)		PULL OR ALTER CASING IULTIPLE COMPLETE Abandon® Change plans		WATER SHUT-OFF FRACTURE TREATMENT SHOOTING OR ACIDIZING (Other) (NOTE: Report re Completion or Rec	Sults of mult	REPAIRING ALTERING C ABANDONME iple completion port and Log fo	CASING	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

11,515' TD.

Reached total depth of 8-3/4" hole at 11,515' at 4:30 AM, May 14, 1973. Ran 80 joints, 3411' of 7" 26# N-80 LT&C, 67 joints, 2866' of 7" 26# J-55 ST&C, 72 joints, 3070' of 7" 23# J-55 LT&C, 37 joints, 1584' of 7" 26# J-55 LT&C, 13 joints and 1 cut joint, 568' of 7" N-80 LT&C casing. Total of 269 joints and 1 cut joint, 11,499'. Set and cemented at 11,514' with 1050 sacks of Class H cement. WOC & NU 6 hours. TS indicated top of cement at 6694'. WOC over two weeks. Tested casing with 1500#, 30 minutes, OK.

		JUN- 7 1973
18. I hereby certify that the foregoing is true and correct SIGNED	t TITLE Area Engineer	DATEJune 5, 1973
(This space to Peteral dr State office use)	TITLE	DATE
ACTING DISTRICT ENGINEER	See Instructions on Reverse Side	