

9-5/8" @ 2970'
7" @ 11604'
DDDD 114451

ANPC/COQUINA: YATES STATE #1, Eddy County, New Mexico,
Burton Flat Field, Recompletion to 11300' Morrow SD.
ANPC/Coquina WT = 11057 APP #92-91-28 544 1113

Page 7

7-10-88	226 hr. SITP 2540 psi. SICP 2520 psi.
7-11-88	250 hr. SITP 2590 psi. SICP 2580 psi.
7-12-88	274 hr. SITP 2625 psi. SICP 2600 psi.
7-13-88	298 hr. SITP 2660 psi. SICP 2620 psi.
7-14-88	7:00 AM 322 ^{hr} SITP 2660 ²⁶⁶⁰ psi. SICP 2650 psi. Dropped two soap sticks. Open well to flow @ 8:35 AM on 1/2" choke. 8:40 FTP 1150 psi. SICP 2620. 8:42 FTP 850. Open to 3/4" choke. 8:50 FTP 100. SICP 2620. Open csg on 1/8". 8:55 FTP 0 w/slight blow. 9:00 Slight blow. FCP 2170 psi. 9:05 10-12 psi. 9:10 10-12 psi. Unload small amount of water. 9:15 10 psi. FCP 1770 psi. Shut In. 9:40 0 w/slight blow. 10:15 Unload water by heads. FTP 60 psi. 10:25 Unload water by heads. FTP 120 psi. 10:40 FTP 50 psi w/spray of water 12:00 FTP 6 psi. Dry gas est. 12 bbls recovered. 6:00 FTP 5 psi. Drop soap stick. 8:00 FTP 5 psi. Dry gas SICP 1620 psi. 9:00 Shut in well for build up. Daily Costs \$ 100.00 Cumulative Costs \$99,737.40
7-15-88	12 hrs. SITP 1000 psi. SICP 1650 psi.
7-16-88	36 hrs. SITP 1800 psi. SICP 1650 psi.
7-17-88	60 hrs. SITP 1900 psi. SICP 1800 psi.
7-18-88	84 hrs. SITP 2000 psi. SICP 1800 psi. Blew well.
7-19-88	13 hrs. FTP 5 psi. 1460 psi csg. Shut in at 7:45 AM.
7-20-88	24 hrs. SITP 1800 psi. SICP 1720 psi. Blew well to pit.
7-21-88	24 hrs. FTP 5 psi. SICP 1570 psi. Shut in.
7-22-88	20 hrs. SITP 1620 psi. SICP 1600 psi. Blew well to pit.
7-23-88	24 hrs. FTP 5 psi. SICP 1100. Shut well in.
7-24-88	20 hrs. SITP 1700 psi. SICP 1520 psi.
7-25-88	44 hrs. SITP 1840 psi. SICP 1590 psi.

ILLECIBLE