

9-5/8" @ 2970'  
7" @ 11604'  
DATE 11445'

ANPC/COQUINA: YATES STATE #1, Eddy County, New Mexico,  
Burton Flat Field, Recompletion to 11300' Morrow SD.  
ANPC/Coquina WT = .44057, AFE #88-W-08, 568,500.

Page 8

7-26-88 68 HRS. SITP 1925 PSI. SICP 1870 PSI. Open well to pit on 3/4" choke. In 7 min. FT-150 psi, SICP 1850 psi. 12 min. FTP 10 psi. 15 min. slight blow. Drop soap sticks. 45 min. flow heavy spray of water. 1 hr. FTP 10 psi on 3/4" choke, SICP 1850 psi. Recovered 10 bbl of brine water.

7-27-88 24 hrs. FTP 9 psi. SICP 1545 psi. Shut in @ 7:30 AM.

7-28-88 24 hr. SITP 1810 psi. SICP 1725. Open well and blew to 10 psi in 15 min.

7-29-88 24 hr. FTP 10 psi. SICP 1345 psi. Shut in @ 7:00 AM.

7-30-88 24 hr. SITP 1790 psi. SICP 1610 psi.

7-31-88 48 hr. SITP 1900 psi. SICP 1845 psi.

8-01-88 72 hr. SITP 1950 psi. SICP 1920 psi.

8-02-88 96 hr. SITP 2000 psi. SICP 2000 psi.

8-03-88 120 hr. SITP 2000 psi. SICP 2000 psi. Open well and blew to 10 psi on 3/4" choke. Recovered 4-5 bbl fluid & gas. Shut in to 15 psi on 3/4" choke.

8-04-88 S.I.

8-05-88 SITP 1300 psi, SICP 1250 psi.

8-06-88 to 8-12-88 NO REPORT.

8-13-88 SITP 2380 PSI, SICP 2340 psi.

8-14-88 10 day S.I. - SITP 2410 psi, SICP 2420 psi.

8-15-88 SITP 2460 psi, SICP 2510 psi.

8-16-88 SITP 2480 psi, SICP 2500 psi.

8-17-88 SITP 2500 psi, SICP 2500 psi.

8-18-88 SITP 2525 psi, SICP 2530 psi.

8-19-88 SITP 2525 psi, SICP 2570 psi.

8-20-88 SITP 2500 psi, SICP 2600 psi.

8-21-88 SITP 2620 psi, SICP 2680 psi.

8-22-88 SITP 2640 psi, SICP 2600 psi.

**ILLEGIBLE**