

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT--" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		5. LEASE DESIGNATION AND SERIAL NO. NM 0375257	
2. NAME OF OPERATOR Yates Drilling Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
3. ADDRESS OF OPERATOR 207 South 4th Street - Artesia, NM 88210		7. UNIT AGREEMENT NAME	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 660' FSL & 660' FEL of Sec. 18-21S-27E		8. FARM OR LEASE NAME Avalon Federal	
14. PERMIT NO.		9. WELL NO. 1	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3210' GR		10. FIELD AND POOL, OR WILDCAT Wildcat	
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 18-21S-27E Unit P NMMP	
		12. COUNTY OR PARISH Eddy	
		13. STATE NM	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Spud, 10" & 8-5/8" Csg.

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5-19-73 - Spudded 1:45 PM 5-19-75.

5-23-73 - TD 100'. Ran 100' of 10", 32# conductor pipe to prevent caving, hole continued to cave and ran on 6-2-73 40' more of pipe (Total 140').

6-16-73 - TD 318'. Ran 316' of 8-5/8" 20# casing w/1-Tex. Pattern shoe, set at 3'3" w/75 sacks of cement. 100% excess cement. PD 4:00 PM 6-15-73. WOC 36 hrs. Pulled 20' of 10" pipe and used 1 1/2 yards of Ready-mix to fill hole to surface. Drilled plug, bailed hole and tested for 1 hr. tested dry. Reduced hole to 8" and resumed drilling.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Supt.

DATE

7-12-73

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED
JUL 18 1973
H. L. BECKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side