

INEXCO OIL COMPANY
ARCO FED. CCM. #1
PRESSURE BUILD-UP TEST
TAB PRESSURE & TIME

Test conducted by:
JOHN WEST ENGINEERING COMPANY

TEST DATE: 4-20-74
GROUND ELEV.: 3361
ELEMENT NO.: 15317 (0-5000 PSI)
OPERATOR: D. Tyson

<u>TIME</u>	<u>CUM. HR./MIN.</u>	<u>PSIG @ 10915 FEET</u>
10:15 A.M.	00 Hrs. 00 Min.	2608 Gauge reached at 10915'
	00 15	2608
	00 30	2608
11:00	00 45	2608 Begin 1st Rate
	01 00	2410
	01 15	2348
	01 30	2330
12:00 NOON	01 45	2320 Begin 2nd Rate
	02 00	2078
	02 15	2030
	02 30	2010
1:00 P.M.	02 45	2005 Begin 3rd Rate
	03 00	1775
	03 15	1675
	03 30	1653
2:00 P.M.	03 45	1650 Begin 4th Rate
	04 00	1438
	04 15	1428
	04 30	1405
3:00 P.M.	04 45	1395 Gauge out End test