

HILLIN PRODUCTION COMPANY

D.S.T. REPORTS

09-30-73

WELL: JCW State #2 TEST NUMBER: 7 DEPTH: 11,034' - 11,144'

TOTAL FOOTAGE TESTED: 110'

30 Min. Pre-flow 138

Final Flow Pressure 552

60 Min. I.S.I.P. 4462

120 Min. Flow 552

Final Flow Pressure 1492

240 Min. F.S.I.P. 4462

Min. 2nd. Flow -

Final Flow Pressure -

Min. 2nd. S.I.P. -

Hydrostatic IN: 5464

Hydrostatic OUT: 5442

Temperature: 205°

REMARKS: Tool Open: With medium blow - Too small to measure.

Gas to surface: - Mud to surface: -

Oil to surface: - Gravity: -

Recovered 2970' of gas cut drilling fluid.

FLOW:

FLOW:

FLOW:

FLOW:

RECOVERED:

SAMPLE CHAMBER: 200# per square inch. .2 cubic feet gas. 2100 cc drilling water.