

HILLIN PRODUCTION COMPANY

D.S.T. REPORTS

09-26-73

WELL: JCW State #2 TEST NUMBER: 6 DEPTH: 10,555' - 10,605'

TOTAL FOOTAGE TESTED: 50'

30 Min. Pre-flow 141

Final Flow Pressure 164

60 Min. I.S.I.P. 422

90 Min. Flow 164

Final Flow Pressure 164

180 Min. F.S.I.P. 656

Min. 2nd. Flow

Final Flow Pressure

Min. 2nd. S.I.P.

Hydrostatic IN: 5255

Hydrostatic OUT: 5255

Temperature: 160°

REMARKS: Tool Open:

Gas to surface: No Had to surface:

Oil to surface: Gravitat:

Tool open with weak blow - Too small to measure.

FLOW:

FLOW:

FLOW:

FLOW:

RECOVERED: 325' drilling mud. No show of condensate.

SAMPLE CHAMBER: