

HILLIN PRODUCTION COMPANY.

D.S.T. REPORTS

09-19-73

WELL: JCW State #2

TEST NUMBER: 5

Wolfcamp Formation
DEPTH: 9170' - 9300'

TOTAL FOOTAGE TESTED: 130'

30 Min. Pre-flow 2183 - 2317

180 Min. Final Flow Pressure 1688 - 690

60 Min. I.S.I.P. 2496

Min. Flow

Final Flow Pressure

240 Min. F.S.I.P. 873

Min. 2nd. Flow

Final Flow Pressure

Min. 2nd. S.I.P.

Hydrostatic IN: 4762

Hydrostatic OUT: 4762

Temperature:

REMARKS: Tool Open: 210 Minutes - Strong Blow.

Gas to surface: 6 Minutes Mud to surface: 11 Minutes

Oil to surface: 25 Minutes Gravities

FLOW:

FLOW:

FLOW:

FLOW:

RECOVERED: 1000' Gas Cut Oil in drill pipe, approximately 40 bbls. in test tank.

SAMPLE CHAMBER: