

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION  
**RECEIVED**

SEP 24 1973

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name G. R. Spencer Com
9. Well No. 1
10. Field and Pool, or Wildcat Under South Carlsbad Morrow
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS **O. C. C.**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DEEPER WELL. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. Name of Operator  
Gulf Oil Corporation

3. Address of Operator  
Box 670, Hobbs, New Mexico 88240

4. Location of Well  
UNIT LETTER I 1980 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 26 TOWNSHIP 22-S RANGE 26-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)  
3208' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 12-1/4" hole to 7045'. Ran 84 joints, 3405' of 9-5/8" OD 40# N-80 LT&C and 92 joints and 1 cut joint, 3621' of 9-5/8" OD 36# K-55 ST&C casing. Total of 176 joints and 1 cut joint, 7026'. Set and cemented at 7044' with 1220 sacks of Class C with 16% gel, 2% salt & .2% HR-7 and 200 sacks of Class C with .5% CFR-2. WOC 30 hours. TS indicated top of cement at 2880'. Tested casing with 1500#, 30 minutes, OK.

Started drilling 8-3/4" hole at 7045' at 12:30 AM, September 21, 1973.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED K. J. Breazeale TITLE Area Engineer DATE September 21, 1973  
APPROVED BY For Record Only TITLE OIL AND GAS INSPECTOR DATE SEP 25 1973  
CONDITIONS OF APPROVAL, IF ANY: