

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRII
(Other instruction
verse side)ATE
a reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NMO417023

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

James-D

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Cabin Lake Morrow-Gas

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

26, 21S, 30E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

O. C. C.

ARTESIA, OFFICE

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Run and cement 5-1/2" prod'n string
(NOTE: Report results of multiple completion on well
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Reached total depth of 13,640' at 2 PM, 3-22-74. Conditioned hole. Started running logs.
3-23-74, Schlumberger ran BHC Sonic, GR Caliper, dual Laterolog, CNL-FDC-R_{xo} logs.
WIH w/bit, conditioned hole.

3-24-74, Set 5-1/2" full length casing string at 13,640', bottom to top as follows:

38 jts (1200') 23#, N-80, LT&C, A-condition
156 jts (4700') 20#, N-80, LT&C, A-condition
171 jts (5700') 17#, N-80, LT&C, A-condition
61 jts (2000') 20#, N-80, Buttress, A-condition
2 jts (40') 23#, N-80, LT&C, A-condition

428 jts-13,640'.

Howcomcemented w/650 sx Class "H" cmt w/1/10% LWL and 2% KCl/sx. Plug to 13,573' w/306
bbls brine. Max press 1500#, bumped plug w/2000#, csg rotated. Job completed 4:30 A.M.,
3-25-74. WOC 8 hrs, tested csg to 1500# for 1/2 hr, OK. West ran temperature survey,
TOC outside csg at 9130'.. Released Carters rig at 12 midnight.

Prep to complete.

18. I hereby certify that the foregoing is true and correct

SIGNED

W. J. Mueller

TITLE Senior Reservoir Engineer

DATE 3-27-74

(This space for Federal or State office use)

APPROVED

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APR 3 - 1974

F. L. BEEKMAN
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side