7-16-74. Con't to clean sand from top plug. Ran fishing tool. Could not fish equalizer prong. Sttd swbg to clean top of plug. WIH w/fishing tool & pulled equalizing prong. Sttd swbg. Well commenced flowing & unloaded tbg. Fished blanking plug. SD for nite. 15" SITP 2200 psi. Prep to stt swbg Strawn this a.m. Strawn - Swbd 9 1/2 hrs. FL 5000' when first gas show. SD for nite. This a.m., SITP 2200 psi. Blew down - commenced swbg. Morrow - SITP 3100 psi.

Strawn - SITP 2100 psi. Blew down. BFL 2400'. Swbd 10 hrs. Good blow each run. Sttd flow @ 6:30 p.m. Rate 400 MCFPD, 3/8" ck, FTP 100 psi. Flowed 12 hrs @ same rate. Con't to produce considerable load wtr.

Morrow - SI. Strawn - Flowing on 3/8" ck. FTP 100 psi., 400 MCFPD gas rate. Continue to rec load wtr. Prep to SI this a.m. for build up. Prep to flow 7-22-74.

SI both zones. Prep to flow Strawn 7-22-74.

Strawn - SITP 2350 psi. Opened on 40/64" ck. Bled down to 25 psi. Flowing 400 MCFPD. Rec load salt wtr.

Strawn - This a.m., FTP 50 psi on 40/64" ck. Gas rate 600 MCFPD. Flowing est 30-40 BFPD (80% wtr and 20% cond). Will continue to flow to clean well.

<u>7-25-74</u>. Strawn - FTP 50 psi. 5/8" ck. Rate 600 MCFPD. Morrow - SITP 500 psi.

7-26-74. Strawn - FTP 50 psi. 5/8" ck. Rate 600 MCFPD. Flowing gas & wtr this a.m. Prep to swab today in attempt to inc flow & Morrow - SITP 500 psi. Prep to swab test today to see if well is loaded w/wtr.

JM State Com 1 Cedar Hills

7-26-74. Strawn - Swbd 3 1/2 hrs. No increase in gas or fluid. Rec only SW & gas. Prep to acidize 7-29-74 w/1000 15% NE. Morrow - Swbd 1 1/2 nrs on 7-27-74. SFL 2700'. Lowered FL to 4600'. Now has weak blow - Flowing on 70 psi -1/2" stream of wtr - Heavy SW.

7-27-74. Strawn - FTP 30 psi. 1" ck. Rate 1000 MCFPD. Flowing wtr & cond. Ho est on rate. Morrow - Swbg BFL 2500'. Swbd FL down to 7700'. Rec approx 70 BSW. Swbd 7 hrs. SI 3 6:30 p.m., 7-27-74.

7-28-74. Strawn - FTP 30 psi. 1" ck. Gas rate 1000 MCFPD. Will wait on acid job pending results of swab tests & flow tests.

Morrow - SI 7-28-74. SITP 2500 psi on 7-29-74. Opened well - bled to 0 psi in 1 1/2 hrs. Prep to swab.

Strawn - This a.m., FTP 50 psi. 1" ck. Rate 1600 MCFPD. Still rec spray of very slaty wtr. Some cond. Put on 24/64" ck this a.m. Will cont flow test until tomorrow.

Morrow - On 7-29-74, swbd 8 1/2 hrs. BFL 2100'. Lowered to 8200'. Rec est 65 BSW. Left flowing overnite on 1" ck. This a.m., FTP 18 psi on 1" ck. Rate 800 MCFPD. Spray of wtr. Will swab part of day today.

JM State Com 1 Cedar Hills

JM State Com I Cedar Hills