

NO. OF COPIES RECEIVED	
DISTRIBUTION	
DATA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

MAY 10 1976

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

<p>SUNDY NOTICES AND REPORTS ON WELLS</p> <p>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A WELL. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)</p>		<p>5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/></p> <p>5. State Oil & Gas Lease No. K-6503</p>																
<p>1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/></p> <p>2. Name of Operator COQUINA OIL CORPORATION</p> <p>3. Address of Operator P. O. Drawer 2960, Midland, Texas 79701</p> <p>4. Location of Well UNIT LETTER K, 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 11 TOWNSHIP 21-S RANGE 27-E NMPM.</p>		<p>7. Unit Agreement Name</p> <p>8. Farm or Lease Name J.M. State Com</p> <p>9. Well No. 1</p> <p>10. Field and Pool, or Wildcat Und. Wolfcamp</p>																
<p>15. Elevation (Show whether DF, RT, GR, etc.) 3245'</p>		<p>12. County Eddy</p>																
<p>16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data</p> <table border="0"> <tr> <td colspan="2">NOTICE OF INTENTION TO:</td> <td colspan="2">SUBSEQUENT REPORT OF:</td> </tr> <tr> <td>PERFORM REMEDIAL WORK <input type="checkbox"/></td> <td>PLUG AND ABANDON <input checked="" type="checkbox"/></td> <td>REMEDIAL WORK <input type="checkbox"/></td> <td>ALTERING CASING <input type="checkbox"/></td> </tr> <tr> <td>TEMPORARILY ABANDON <input type="checkbox"/></td> <td>CHANGE PLANS <input type="checkbox"/></td> <td>COMMENCE DRILLING OPNS. <input type="checkbox"/></td> <td>PLUG AND ABANDONMENT <input type="checkbox"/></td> </tr> <tr> <td>PULL OR ALTER CASING <input type="checkbox"/></td> <td>OTHER <input type="checkbox"/></td> <td>CASING TEST AND CEMENT JOB <input type="checkbox"/></td> <td></td> </tr> </table>			NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:		PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>	TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>	PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:																
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>															
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>															
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>																
<p>17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.</p>																		

Subject well determined uneconomical to produce. Intention are to Plug as follows:**

- 1) CIBP above top perf 9582' w/30' cement on top
- 2) 100' 50 in 50 out stub of 7 5/8" casing @ approx 8000'
- 3) 100' 6525'-6625'
- 4) 100' 5300'-5400'
- 5) 100' 3035'-2985'
- 6) 10 sx to surface

Mud fill between all plugs.

**As suggested by Mr. Gressett, Dist. II Supervisor, NMOCC, 5-7-76.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. Alan Bump Alan Bump TITLE Engineering Assistant DATE May 7, 1976

APPROVED BY W.A. Gressett TITLE SUPERVISOR, DISTRICT II DATE MAY 10 1976

CONDITIONS OF APPROVAL, IF ANY: N.M.O.C.C. is sufficient time to witness plugging from 75/8' down to surface