

In addition to the blow out preventer equipment shown on the attached plat, the following equipment will be in use before drilling into the Wolfcamp formation:

1. Swaco adjustable choke in choke manifold
2. Pit volume totalizer
3. Flow line sensor
4. Degasser

Prior to drilling out from under the 9-5/8", the BOP's and related control equipment will be pressure tested to rated working pressure by Yellow Jacket Tools and Services, Inc.

The well will be drilled in accordance with USGS requirements stated in their Order No. 30CFR 221.24, 221.36 and 221.37.

Please contact me at the above address if further information is needed to evaluate this request.

Yours very truly,



E. Y. Wilder
Region Operations Manager

EYW/ljs

Enclosures