

N. M. O. C. C. COPY
UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRI
(Other instructi
verse side)DATE
on reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0428854

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Burton Flat Deep Unit

8. FARM OR LEASE NAME

Burton Flat Unit

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

Burton Flat-Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 27, T-20S, R-28E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

1.

OIL
WELL ☐ GAS
WELL ☒ OTHER

2. NAME OF OPERATOR

MONSANTO COMPANY

NOV - 8 1973

3. ADDRESS OF OPERATOR

101 North Marienfeld, Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State or Federal Office
See also space 17 below.)
At surface

1980' FEL & 660' FSL Section 27

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

Gr. Elev. 3222

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

Spudded 17½" hole 3:00 A.M. 10/26/73;

Drilled 17½" hole to 620' & set 13 3/8" 48# H-40 ST&C Casing @ 620' & cemented w/
600 Sx. Lite Wt, 5# Gilsonite, ¼# Flocele/per sx. 2% CaCl and 150 Sx. Class "C",
¼# Flocele Sx. 2% CaCl; Plug down 3:15 P.M. 11/27/73; Cement did not circulate;
Cemented down annulus thru 1" pipe w/ 300 Sx. Class "C" 2% CaCl. Top of cement
15' from surface. Cemented to surface w/ redimix.

WOC 18 Hrs. & tested w/ 800 psi for 30 Mins., held OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE District Production Mgr.

DATE 10/31/73

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

RECEIVED
NOV 2 1973
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICOAPPROVED
NOV 7 - 1973
L. L. BEEKMAN
ACTING DISTRICT ENGINEER