

LEVERS FEDERAL #2 OBJECTIVE: PLUGBACK & RECOMPLETE ATOKA-STRAWN CANYON

AFE #: 40-61- 27

BEFORE

EST COST: \$33,000

PBTD: 10,520'

PERFS: 10,134'-10,140'

DF ELEV: 3253' GR

CSG: 5-1/2" SET AT 10,561'

FORM: CATCLAW-DRAW MORROW

TOP: 9093' BASE: 9097'

TESTED: 330 MCF/D

AFTER

EST COST: \$29,372

PBTD: 9600'

PERFS: 9093'-9097', 3456'-3472'

DF ELEV: NC

CSG: NC

FORM: ATOKA STRAWN CANYON

NEP: 4'

TESTED: 20.5 MCF/D FROM ATOKA

STRAWN PERFS 9093'-97',

CANYON PERFS 3456'-72'

TESTED WTR.

DAILY ALLOW: 330 MCF/D

WORK STARTED: 3-3-77

WORK DONE: SET CIBP AT 9600'. SPOT 2 SKS CLASS "H" CMT ON TOP OF PLUG. RAN GEN LOG FROM 9600'-7600'. PERF 9093'-9097' W/4 JSPF. TREATED W/750 GALS 7-1/2" HCL ACID W/ADDITIVES. SET CIBP AT 8800'. SPOT 2 SKS CMT ON TOP OF PLUG. PERF 3456'-3472' W/4 JSPF. PUSHED CIBP TO TD 9600'. RAN TBG & PKR & SET AT 9023'. WORK COMPLETED. WELL SHUT-IN PENDING EVALUATION OF COMPRESSOR INSTALLATION.

DAILY ALLOW: 20.5 MCF/D

WORK COMPLETED: 3-17-77