

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPI
(Other instructions
verse side)TE
reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 17101

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Government-W

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undes. Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 22-T20S-R28E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

MAY 13 1974

O. C. C.
ARTESIA, OFFICE1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Cities Service Oil Company

3. ADDRESS OF OPERATOR

Box 1919 - Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

660' FSL & 1980' FWL of Sec. 22-T20S-R28E, Eddy Co., N. Mexico.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3236' GR.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Cementing 5-1/2" Csg.

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

T.D. 11,523' Shale. Waiting on completion unit. Drilled to a T.D. of 11,523' and
ran 35 Jts. (1102.28') 5-1/2" OD 20# N-80, 147 Jts. (5693.73') 5-1/2" OD 17# N-80 and
118 Jts. (4707.99') 5-1/2" OD 17# K-55 casing set and cemented @ 11,523' w/750 sacks
Class H w/3/4 of 1% CFR-2 and 5# KCL/sack cement. Plug down @ 2:00 P.M. 4-26-74.
Bumped float with 2000# - Held O.K. WOC 6 hrs. Ran temp. survey. Top of cement @
9220'. WOC 72 hrs. Total WOC time 78 hrs.

RECEIVED
MAY - 3 1974
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Region Oper. Mgr.

DATE May 1, 1974

(This space for Federal or State office use)

APPROVED BY

TITLE DISTRICT ENGINEER

DATE MAY 7 1974

CONDITIONS OF APPROVAL, IF ANY: