

COQUINA OIL CORPORATION
Heyco State No. 1

DRILL STEM TEST SUMMARY

RECEIVED

JAN 10 1975

O. C. C.
ASTORIA, OREGON

DST No. 1

10,720' to 11,200'

15" Preflow 668-505 psi

Good blow. GTS 13". Max rate
319 MCF @ 5 psi.

60" ISIP 4756 psi

60" Flow 542-650 psi

Max gas rate 385 MCF dec after 30"
to 353 MCF @ sur press of 7-6 psi.

120" FSIP 4756 psi

I&FHyd 5915 psi

BHT 160°F

Rec.: 1080' SO&GCM.