

- FEDERAL STATE COM #1, 11,490 TD.
- 6/4 SI 38 hrs TP 3500, fl 10 hrs on 1" ck, fl clean, TP 50, SDFN.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/5 SI 14 hrs TP 3350, fl to pits 8 hrs on 1" ck, TP 3350-25, fl 1 slug of wtr, SDFN.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/6 SI 14 hrs TP 3350, fl to pits 10 hrs on 1" ck, TP 50, SI.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/7 SI, WO unit.
- 6/7 SITP 3300# on 6-hr test w/ Orifice well tester w/ 1½" plate, fl @ rate 550 MCPGPD, ¾ ck, TP 45, prod some wtr, SI, WO stimu.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/8 SI, WO unit.
- 6/10 SI, WO unit.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/11 SI, WO unit.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/12 SI, WO unit.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/13 SI, WO unit.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/14 SI, WO unit.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/17 SI, WO Unit.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/18 SI, WO Unit.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/19 MIRU X-Perf Well Serv unit 6/18/74, Cecil Horne Wire Line Co ran plug & set in Baker ER recpt @ 10,959, bled press off tbg to 900#, plug leaking, prep to pull plug and run new plug.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/20 Cecil Horne Wire Line Co ret plug from ER receptacle @ 10,959, attempted to set new plug @ 10,959, ran & set plug in F nipple 1.81 ID @ 10,984 4 hrs attempting to remove tree & wrap around tbg hanger, SD for nite.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/21 Removed wrap around & tree, inst BOP unlatch from receptacle, P&LD 344 jts 2-7/8" tbg, SD for nite.
- FEDERAL STATE COM #1, 11,490 TD.
- 6/22 Change rams in BOP, pickup & run 159 jts 3½ Buttress tbg testing to 5000# while running, SDFN.
- 6/24 Finish picking up 3½ Buttress tbg, latched onto Baker ER recpt @ 10,965, clutch went out on unit, SD for rprs.